

155 Westbridge Cir



Pre-construction Photo



Construction Photo



Post Construction Photo



Date Updated:	7/13/2016
Cost Estimate:	\$3,846.48
Est. Project Length:	1 week
Construction:	Complete
Property Access:	
Utilities:	
Preliminary Eng:	
Right Of Way:	
Construction:	Complete
Contractor:	Brent Scarbrough and Company
Const Start Date:	1/12/2016
Completion Date:	1/14/2016
Problem:	During the 2015 Christmas and New Years flooding events two-36 in. diameter corrugated metal pipes failed causing immanent road failure.
Proposed Solution:	Replace with two-36 in. diameter reinforced concrete pipes and headwalls.
Percent Complete:	100
Current Status:	Completed
Total Cost:	\$68,419



Photo 1: The two new 36" concrete pipes and headwalls have been installed. Rip rap was placed around the project area. (Work completed 01/14/2016)



Photo 2: The roadway was repaired, repaved, and opened for traffic. (Work completed 01/14/2016)



Project: 155 Westbridge Circle – 2017 SPLOST

Date: June 10, 2016



Photo 1: The contractor continues to install the new pipes.



Photo 2: The roadway is prepared for paving.



Photo 1: Excavation began at project location. The water was pumped around the location to provide dry site conditions.



Photo 2: The existing pipes were removed and replaced by two 36" concrete pipes.



Photo 1: Pre-existing condition. During the December 2015 and New Year's (2016) rain events, two 36" metal pipes failed causing imminent road failure. This shows washout underneath road on downstream side of pipe.



Photo 2: The shoulder of the road washed away exposing a gas line.