

456 McBride Rd



Pre-construction Photo



Construction Photo



Post Construction Photo



Date Updated:	7/12/2016
Cost Estimate:	\$6,127.50
Est. Project Length:	1 week
Construction:	Complete
Property Access:	
Utilities:	
Preliminary Eng:	
Right Of Way:	
Construction:	Complete
Contractor:	McCoy Grading
Const Start Date:	3/1/2016
Completion Date:	3/4/2016
Problem:	Washout around the 54 in. diameter corrugated metal pipe caused complete road failure.
Proposed Solution:	Install a 54 in. reinforced concrete pipe and headwalls.
Percent Complete:	100
Current Status:	Completed
Total Cost:	\$41,820



Photo 1: The new 54" concrete pipe and headwalls have been completely installed, along with rip rap along the shoulder and creek bed.



Photo 2: McBride Road was repaired, repaved, and opened for traffic.



Photo 1: The new 54" concrete pipe and headwalls were delivered and staged until installation.



Photo 2: Water was pumped around the project site to allow for dry installation of new pipe.



Photo 1: Crews work to prepare the site for new concrete pipe.



Photo 2: Excavation at the project location to remove excess materials and dirt to prepare for pipe installation.



Photo 1: Pre-existing condition of 54" metal pipe. Washout, during the December 2015 rain event, occurred around the pipe resulting in complete road failure.



Photo 2: There was a large void between the washout pipe and the bottom of the road surface. The road was collapsed by the Road Department, to prevent vehicles from driving across the road resulting in catastrophic accidents until the pipe could be replaced.



Project: 456 McBride Road – 2017 SPLOST

Date: December 24, 2015