

110 Lawson Ln



Pre-construction Photo



Construction Photo



Post Construction Photo



Date Updated:	7/12/2016
Cost Estimate:	\$65,000.00
Est. Project Length:	3 Weeks
Construction:	Complete
Property Access:	Complete
Utilities:	Complete
Preliminary Eng:	Complete
Right Of Way:	
Construction:	Complete
Contractor:	Fayette County
Const Start Date:	7/1/2015
Completion Date:	8/15/2015
Problem:	Undersized pipes in Northridge Subdivision results in flooding of road, lots and several homes along Lawson Lane. Project would replace existing pipe and add additional drainage structures.
Proposed Solution:	Replace existing pipe and add additional drainage structures.
Percent Complete:	100
Current Status:	Completed
Total Cost:	\$94,509



Photo 1: Lawson Lane project has been completed, by replacing existing pipe and installing additional drainage structures.




Photo 2:



Project: 110 Lawson Lane – 2017 SPLOST
Date: July 2015



Photo 1: New catch basin lids are complete. (05/12/2015)



Photo 2: New curb and gutter was poured and catch basin lids are being formed for concrete pouring. (05/06/2015)



Project: 110 Lawson Lane – 2017 SPLOST
Date: May 2015



Photo 1: Grading work initiated to cover all newly installed structures.



Photo 2: Rip rap has been placed at the outlet side of pipe.



Project: 110 Lawson Lane – 2017 SPLOST

Date: April 6, 2015



Photo 1: New concreted pipe and drainage structures continue to be installed.



Photo 2: New drainage structures are being installed.



Project: 110 Lawson Lane – 2017 SPLOST

Date: March 25, 2015



Photo 1: New concreted pipe installation in progress.



Photo 2: New concreted headwall installation in progress.



Project: 110 Lawson Lane – 2017 SPLOST

Date: March 17, 2015



Photo 1: The new concrete pipe for Lawson Lane has been delivered to project location.



Photo 2: All utility relocation has been completed.



Project: 110 Lawson Lane – 2017 SPLOST

Date: February 13, 2015



Photo 1: Utility relocation underway. (01/14/2015)



Photo 2: Pre-existing conditions. Undersized pipes in Northridge Subdivision results in flooding of road, lots and several homes along Lawson Lane. (12/03/2014)



Project: 110 Lawson Lane – 2017 SPLOST

Date: December 2014 & January 2015