

# Brittany Way



Pre-construction Photo



Construction Photo



Post Construction Photo



Date Updated:	7/13/2016
Cost Estimate:	\$75,000.00
Est. Project Length:	3 Weeks
Construction:	In-House
Property Access:	Complete
Utilities:	Complete
Preliminary Eng:	Complete
Right Of Way:	
Construction:	In-House
Contractor:	Fayette County
Const Start Date:	5/27/2014
Completion Date:	9/14/2014
Problem:	Road floods during the 2-year storm event.
Proposed Solution:	Install a 3'x6' concrete box culvert 60' long under Brittany Way.
Percent Complete:	100
Current Status:	Complete
Total Cost:	\$67,432





**Photo 1: View of outlet side of new culvert. Rain event shows the culvert operating successfully.**



**Photo 2: View of inlet side of new culvert. Rain event shows the culvert and curb and gutter operating successfully.**



Project: Brittany Way – 2017 SPLOST

Date: November 2015





**Photo 1: New curb and gutter directs stormwater to flow over new culvert and into the stream. (08/27/2014)**



**Photo 2: Curb and gutter are being framed to prep for concrete pouring. (08/21/2014)**



Project: Brittany Way – 2017 SPLOST

Date: August 2014





**Photo 1: Grass growth continues to be monitored. (07/25/2014)**



**Photo 2: Grass is beginning to grow alongside the new culvert and stream. (07/08/2014)**



Project: Brittany Way – 2017 SPLOST

Date: July 2014





**Photo 1: Grading work is underway. Rocks were placed for new stream bed. Materials were placed to help with erosion and sediment control. (06/20/2014)**



**Photo 2: Grading work underway. (06/13/2014)**



Project: Brittany Way – 2017 SPLOST

Date: June 13, 2014 & June 20, 2014





**Photo 1: Installation of new headwall. (06/12/2014)**



**Photo 2: Installation of new box culvert sections. (06/04/2014)**



Project: Brittany Way – 2017 SPLOST

Date: June 4, 2014 & June 12, 2014





**Photo 1: Installation of new box culvert sections.**



**Photo 2: Installation of new box culvert sections.**



Project: Brittany Way – 2017 SPLOST

Date: June 3, 2014





**Photo 1: Clearing and grading continues for stream redirection. (05/29/2014)**



**Photo 2: Clearing underway to provide proper area to redirect the stream for new culvert placement. (05/28/2014)**



Project: Brittany Way – 2017 SPLOST

Date: May 28, 2014 & May 29, 2014





**Photo 1: Construction underway to remove old pipe.**



**Photo 2: A water line at the project location exposed and ready for relocation, to allow for installation of new box culvert.**



**Project: Brittany Way – 2017 SPLOST**

**Date: May 6, 2014**





**Photo 1: Pre-existing conditions. (03/07/2014)**



**Photo 2: Severe flooding on Brittany Way. (06/06/2013)**



Project: Brittany Way – 2017 SPLOST

Date: June 2013 & March 2014