

155 Westbridge Cir



Pre-construction Photo



Construction Photo



Post Construction Photo



Date Updated:	7/13/2016
Cost Estimate:	\$3,846.48
Est. Project Length:	1 week
Construction:	Complete
Property Access:	
Utilities:	
Preliminary Eng:	
Right Of Way:	
Construction:	Complete
Contractor:	Brent Scarbrough and Company
Const Start Date:	1/12/2016
Completion Date:	1/14/2016
Problem:	During the 2015 Christmas and New Years flooding events two-36 in. diameter corrugated metal pipes failed causing imminent road failure.
Proposed Solution:	Replace with two-36 in. diameter reinforced concrete pipes and headwalls.
Percent Complete:	100
Current Status:	Completed
Total Cost:	\$68,419