

456 McBride Rd



Pre-construction Photo



Construction Photo



Post Construction Photo



Date Updated:	7/12/2016
Cost Estimate:	\$6,127.50
Est. Project Length:	1 week
Construction:	Complete
Property Access:	
Utilities:	
Preliminary Eng:	
Right Of Way:	
Construction:	Complete
Contractor:	McCoy Grading
Const Start Date:	3/1/2016
Completion Date:	3/4/2016
Problem:	Washout around the 54 in. diameter corrugated metal pipe caused complete road failure.
Proposed Solution:	Install a 54 in. reinforced concrete pipe and headwalls.
Percent Complete:	100
Current Status:	Completed
Total Cost:	\$41,820