



Meeting Minutes

August 4th, 2020

2:00 P.M.

Committee Members Present:	Randy Ognio, Fayette County BOC Shayne Robinson, Peachtree City Citizen Representative Charles W. Oddo, Fayette County BOC Maurice Ungaro, Town of Brooks Staff Martin Sas, Fayette County Citizen Representative Phil Mallon, Fayette County Staff Stanley Merantus, Fayette County Staff Mayor Gary Laggis, Town of Woolsey Jaimi Tapp, Town of Tyrone Citizen Representative Chris Hindman, City of Fayetteville Staff
Committee Members Absent:	Sgt. Chris Robison, Fayette County Sheriff's Office
Guests:	Chelsie Boynton, Fayette County Staff Adam Smith, Georgia Department of Transportation (GDOT)

1. Call to Order by Chair Randy Ognio

Chairman Ognio called the July 14th, 2020 Transportation Committee Meeting to order at 2:01 pm.

2. Ascertainment of Quorum

Chairman Ognio acknowledged that a Quorum of the Transportation Committee was present.

3. Acceptance of Meeting Agenda

Mr. Mallon made a motion to move item number 8, GDOT Project Status Updates, to after item 4, the review and approval of the July 14th Transportation Committee meeting minutes. Ms. Robinson seconded the motion. The motioned passed unanimously.

4. Review and Approval of the March Transportation Committee Meeting Minutes

Mrs. Robinson moved to accept the July meeting minutes. Mr. Sas seconded the motion. The motioned passed with Ms. Tapp, Mr. Hindman, and Mayor Laggis abstaining.

5. Report of Committee Members / SPLOST updates

a. Brooks

The remaining SPLOST projects include paving the gravel section of Friendship Church Road and a realignment of the Highway 85 Connector and Brooks Road intersection. Mr. Ungaro stated the SPLOST projects are on hold until funds can be collected.

b. County

- Ebenezer Church Road Bridge – ROW work is underway; County is waiting on GDOT approval of the detailed cost estimate.
- East Fayetteville Bypass – An internal GDOT meeting was held on July 28th. We are waiting on letter from GDOT for details of action needed to move forward.
- Hampton Road and SR 92 – The concept was approved by the Board of Commissioners on July 23rd and is in the design phase.
- Redwine Tunnel – County has reviewed the concept and is evaluating use of alternate materials.
- Resurfacing 2019 – The contract has been awarded but County is waiting on the Notice to Proceed from GDOT.
- Resurfacing 2020 – Bid due date has been extended to August 12, 2020.

c. Fayetteville

Mr. Hindman stated the city is completing eight miles of resurfacing, the Wastewater Plant upgraded is 64% complete, and the city hall construction is still on schedule for an April 2021 completion.

d. Peachtree City

Ms. Robinson the gateway bridge is coming along. Peachtree City would also like to keep the SR 74 at Aberdeen Parkway (FTP-300) as a project on the 5 Year Plan and would like to revisit the verbiage for the Peachtree Parkway roundabout (FTP-367). The city would like to change this from roundabout to intersection improvement.

e. Tyrone

No updates

6. Public Comment - none

7. Unfinished Business - none

8. New Business

a. GDOT Project Status Updates

Mr. Adam Smith phoned in to the Transportation Committee and provided updates on the GDOT projects in Fayette County. See attached documents for updates.

- i. Quick Response
- ii. Programmed Projects
- iii. Maintenance Other

iii. Maintenance Other

During group discussion, Mr. Smith noted the following additional items:

1. The two roundabouts on SR 92 are scheduled for completion in June 2021.
2. The culvert work on SR 54 near Flat Creek Trail is nearly complete.
3. The dip on SR 85 southbound (near Seay Road) is scheduled to be paved in September.
4. The Department's maintenance budget was not reduced as much as first thought. There are no anticipated impacts to GDOT ROW maintenance, including grass cutting and trash pick-up.

- 9. Adjournment** – The meeting adjourned at approximately 2:30 PM with a motion by Shayne Robinson and second by Mr. Hindman.

7/29/20

Programmed Projects Update

- I-85 @ SR 74
 - R/W is being acquired. Current Let date is 10/21. CST in FY 22.
- Redwine Road & Starr's Mill Multi-Use Path
 - Local Let. Design Build. CST is authorized.
- West Fayetteville Path from SR 54 to Lester Road
 - September letting. One option pending for R/W.
- Ebenezer Church Road @ Whitewater Creek
 - R/W estimate being developed by Locals. Final Plans in progress. 2/21 let date at risk due to R/W. Off-site Detour
- SR 85 @ Whitewater Creek
 - On Site Temp. Detour. Final plans underway. R/W about to begin. 9/21 Let date
- SR 85 From SR 279 to Roberts Dr. in Clayton Co.
 - R/W underway. Current Let date 11/21.
- SR 54 @ SR 74
 - Working towards FY 21 R/W and FY 22 Let. Some Design changes and R/W changes ongoing.
- Coastline Rd. @ CSX 3 Mi. NE of Tyrone
 - Off-site detour anticipated. CTM held 5/20. Behind schedule but plan to recover by R/W. LOCBR. GDOT R/W in 2021. Let in 2022 pending funding.
- SR 85 From Bernhard Road to Old SR 92
 - Widening 1.2 miles from South of Price Rd. to South of Grady Avenue. Hope to have Concept Approval 3/21, R/W Auth. 2/23, and let in 8/24.
- SR 920 @ Flint River
 - New project. No schedule yet. LOCBR project. 50% R/W LCL, 50% R/W GDOT. GDOT to acquire R/W. Hope to get NTP for design by 1/21.

7/29/20

Quick Response Updates

- SR 92 at Inman/Goza (Fayette)
 - Roundabout (Summer 2020)
 - Working on Design. Funding unidentified as we await costs.
- SR 54 R-cuts (Fayette)
 - Autumn Glen/Rosewood
 - Cobblestone/Weatherly
 - Knight Way (December 2020)
 - Working on Design. Funding unidentified as we await costs.

Possible In House Maintenance Projects:

- SR 85 at Corinth (Fayette)
 - Extend left turn lane
 - Design Complete
 - Will build in FY 21
- SR 54 at Commerce (Fayette)
 - Close Median
 - Design Complete
 - Still need concurrence from City
 - Coordinating with PTC
- SR 54 at Autumn Glen/Rosewood (Fayette)
 - R-cut
 - Need design, D3 Design
 - Meeting with City 7/18/20
 - Coordinating with City of Fayetteville
- SR 54 at Cobblestone/Weatherly (Fayette)
 - R-cut
 - Need Design, D3 Design
 - Meeting with City 7/18/20
 - Coordinating with City of Fayetteville
- SR 54 at Knight Way (Fayette)
 - R-cut
 - Need Design, D3 Design
 - Meeting with City 7/18/20
 - Coordinating with City of Fayetteville

Construction

- SR 74 at Sandy Creek (Fayette)
 - Signalized R-cut
 - **NTP Issued**
- SR 54 R-cuts (Fayette)
 - Chick-fil-a
 - Governors Square
 - **Built**
- SR 74 at Johnson/Westbourne (Fayette)
 - R-cut and U-turn
 - **NTP Issued**