

PEDAL VALVES™ DAILY REPORT

Fayette County, GA

Pedal Valves, Inc. (PVI) Status Report for Sunday December 10, 2023

Primary Installation Routes for Today (currently dispatched): 003011, 007023

Production Statistics for 12/10/2023:

Small Water Meter Work Orders Completed: 0
 Intermediate Water Meter Work Orders Completed: 0
 Large Water Meter Work Orders Completed: 0
 Water Installations Pending QC Work: 0
 Custom Service Work A: 0
 Percentage Complete: 0.81%
 No. of Mechanics: 0

Installation Project Summary:

Row	Size	Retro	Install	Other	Total	DNDQty	Installed	Complete %
1	5/8" X 3/4"	2	31225	0	31227	1605	170	0.57%
2	1"	0	694	0	694	87	71	11.70%
3	1 1/2"	0	297	0	297	19	0	0.00%
4	2"	0	410	0	410	20	2	0.51%
5	3"	0	3	1	4	1	0	0.00%
6	4"	0	45	32	77	32	6	13.33%
7	6"	1	36	57	94	58	1	2.78%
8	8"	0	41	67	108	67	0	0.00%
9	10"	0	1	1	2	1	0	0.00%
10	Unknown Size	0	0	2	2	0	0	0.00%
11	TOTALS	3	32752	160	32915	1890	250	0.81%

Total Full Replacements: 246
 Total Register Replacements: 2
 Total Radio-Only Replacements: 2

Work Performed:

Work Performed	Qty
Cut Hole - Metal	1
Survey Meter	11
Box - Reset	15
Cut Hole - Plastic	4
Photo - Pipe Type	34
Box - Replaced	61
Lid - Replaced	155
Pipe Modification	5

Cycle Summary:

UtilityID	Cycle	Total	Installed	DND	Remaining	Saturation
W	000	1	1	0	0	100.00%
W	001	3375	51	139	3185	1.58%
W	002	5048	51	97	4900	1.03%
W	003	5487	29	950	4508	0.64%
W	004	3835	35	362	3438	1.01%
W	005	3067	0	44	3023	0.00%
W	006	6036	23	218	5795	0.40%
W	007	1793	42	40	1711	2.40%
W	009	4266	12	40	4214	0.28%
W	TST	7	7	0	0	100.00%

